GMIN.GOLD
TSX: GMIN | OTCOQX: GMINF



Oko Gold Project

Development Update

July 2026

MINING VENTURES
OKO GOLD MINES

Build, Operate & Explore for More.



Industrial Area Overview

Monthly progress throughout July on our industrial area has seen significant advancements. In this photo, our CIP & CIL tanks, Pre-Leach Thickener, and SAG & Ball Mills have completed significant concrete works, while our Assay Lab, Power Plant, and Mine Maintenance Facility have completed their steel framing.



CIL & CIP Tanks

On our CIL Tanks (*front*), 5 of the excavation are completed with 2 of the inner rings advancing. Above, our CIP Tanks have completed all 7 foundations, after which tank installation will commence in August. Also shown is the commencement of the pipe rack structure.



Pre-Leach Thickener

Construction of exterior Rings 2 and 3 on our Pre-Leach Thickener are more than halfway complete while Ring 4 is being prepared to pour in August. This work is in tandem with the associated piers.



Ball & SAG Mills

Last month's completion of the anchor bolts and embedded plates have been installed in the completed SAG Mill foundation. August will bring the first concrete pour of the Ball Mill foundation.



Primary Crusher Foundation

Our Primary Crusher has seen the most advancement on site, with the mat foundation concrete pour completed. August will commerce the rebar and concrete pours of the first level.



Mine Maintenance Facility

The Heavy Truck, Light Truck and Warehouse frame and slab pours all are complete on our Mine Maintenance Facility. Progress on electrical and piping installation will be on-going throughout August.



Assay Lab

Structural steel framing of our Assay Laboratory is now complete. In August, we will begin the roof installation, while electric work continues throughout the interior of the building. Procurement for hardware equipment in the lab has already begun with expected completion for September.



Power Plant Update

The Power Plant continues to advance with over 1,350 m^3 of concrete poured to date and the structural steel framing for the Engine Hall complete. Day tank and Stack foundations are also complete while cable tray and electrical are currently being installed. Fuel Treatment Building (*right*) has completed framing.



Tailings Storage Facility

Construction of the Tailings Storage Facility (TSF) and its access road continued to progress on schedule including completed the detailed design and dam break analysis. Continuing the removal of alluvial material to reach the upstream and southern limits of the Starter Dam in preparation for engineered fill placement.



Welcoming Oko-Ghanie into the Oko Gold Project

On July 29th, G Mining Ventures successful completed of the plan of arrangement to acquire G2 Goldfields and their Oko-Ghanie project, bringing together two adjacent deposits that form part of the same mineralized system under a single operation: Oko Gold Mines.















Enhancing Employee Transportation

Three of our new Caio Apache VIP coach buses have arrived in Guyana. Mounted on a Volkswagen chassis, each coach has a seating capacity of 44 passengers, which will be used to transport employees between Itaballi/Cuyuni Landing and the Oko site, enhancing comfort and operational efficiency for the daily commute.

















Launching our Proud To Be GMIN Campaign

Across all our Guyanese offices and Oko site, we launched our Proud To Be GMIN campaign throughout the month of July. The campaign unites our workforce through our company values and culture, aligning with our launches in both Canada and Brazil.



Recognizing Emancipation Day in Guyana

Employees in our Georgetown office donned traditional African attire to recognize and pay tribute to Emancipation Day, honouring the vibrant heritage, resilience, and contributions of African-Guyanese.



Contact Info:

Jean-François Lemonde

Vice President, Investor Relations

514.299.4926

jflemonde@gmin.gold

GMIN MINING VENTURES